

P CONSTRUCTION UPDATE

**PEWAUKEE
SCHOOL DISTRICT**

SAFETY:

- Establish & Maintain Proper Pedestrian Access to Schools
- Zero (0) Accidents Since Project Start on 6/24

PROGRESS THIS WEEK:

- Construction Mobilization
- Established New Traffic Patterns Due to Planned Construction
- Tree and Stump Removal for New Additions
- Site Grading for New Parking Lot and Construction Staging Area
- Stripped Topsoil at Practice Soccer Field for Spoil Site

MILESTONE DATES:

- Summer School Start - June 24th
- 2019/2020 School Year Start – August 26th



GOALS NEXT 2 WEEKS:

- Relocate Gas Line For Horizon Addition
- Begin Site Utility Work Around the Loop Road
- Excavate & Start Horizon Foundations



CONSTRAINTS:

- Public Water & Sanitary Permit Approvals
- Horizon - DNR Notice of Intent Approval

