



CONSTRUCTION UPDATE

July 19th, 2019

PEWAUKEE
SCHOOL DISTRICT



Horizon Foundation Wall Formwork

PROGRESS THIS WEEK:

- Continued Placement of Concrete Footings and Foundation Walls at Horizon
- Completed Milling of Road in Preparation for Excavation and Installation of Storm Sewer
- Initiated Pond Excavation to the East of Horizon

GOALS NEXT 2 WEEKS:

- Mobilize Mason Next Week & Begin Fire Walls & Storage Room Construction
- Begin Installation of Storm Water Piping @ the Loop Road
- Complete Excavation & Shaping of the New Pond

SAFETY:

- Stay Hydrated – Extreme Heat Conditions
- Zero (0) Accidents Since Project Start on 6/24



Pond Excavation

MILESTONE DATES:

- Bid Package 2A (PLE) Bids Due – July 19th
- Last Day Summer School – July 19th
- Bid Package 2B (ASA/ HS) Bids Due – July 24th
- 2019/2020 School Year Start – August 26th



Storm Pipe Onsite

CONSTRAINTS:

- Public Sanitary & Water Permit Approvals
- Existing Utility Conflicts With New Storm Sewer