

# P CONSTRUCTION UPDATE

PEWAUKEE  
SCHOOL DISTRICT

August 2<sup>nd</sup>, 2019

## SAFETY:

As construction continues, so will the truck and equipment traffic along the campus roads. Please stay in dedicated parking lots and pedestrian walkways.

## PROGRESS THIS WEEK:

### HORIZON

- Underground plumbing completed
- Preparation for setting of precast panels complete

### SITE

- Installation of clay pond liner initiated
- Storm and utility pipe placement continues

## MILESTONE DATES:

2019/2020 School Year Start – August 26<sup>th</sup>

### HORIZON

- Precast start – Mid August

### SITE

- Complete Loop road work by August 23<sup>rd</sup>

## CONSTRAINTS:

### SITE

- Public sanitary and water permit approvals
- Existing utility conflicts with new storm sewer

## GOALS NEXT 2 WEEKS:

### HORIZON

- Set precast panels
- Complete masonry demising walls
- Begin preparation for slab on grade

### SITE

- Finish clay liner placement in the pond
- Complete storm and utility pipe installation



HORIZON – PREPARED FOR PRECAST



SITE – STORM PIPE INSTALL



SITE – CLAY POND LINER PLACEMENT