



CONSTRUCTION UPDATE

August 28th, 2020

SAFETY:

The health and safety of our staff and clients is always our top priority. CG Schmidt has taken steps to help prevent the spread of COVID-19 throughout our jobsite and the buildings we are working in. We have met with our subcontractors to inform them of the changes that we have made on site, including a 100% glove policy, mask policy (when working within six feet of other people). Hand sanitizer stations are also installed around the site for everyone's use.

WHAT YOU MAY NOTICE ON SITE IN THE NEXT WEEK:

PLE

- Finishing touches

Site

- Continued Amphitheater concrete work

ASA Clark Middle School

- Finishing touches

Pewaukee High School

- Finishing touches

PROGRESS SINCE LAST UPDATE:

PLE RENOVATION

- **Entry Vestibule** – Installed vestibule glass
- **Flooring** – Finished the 4K floors
- **4K Enhancements** – Continued building the enhancement pieces
- **Occupancy** – We have been granted occupancy for Pewaukee Lake Elementary School

ASA Clark Remodel

- **Flooring** – Finished rubber flooring in the cafeteria
- **Glazing** – Door from the South East cafeteria to outside is installed
- **Occupancy** – We have been granted occupancy for ASA Clark Middle School

INNOVATION ADDITION

- **Glass Railing** – Began installing glass railing
- **Ceilings** – Finished wood slat ceilings in Learning Commons Area

Pewaukee High School

- **Carpentry** – Began installing column wraps
- **Flooring** – Installed carpet in main lobby
- **Occupancy** – We have been granted occupancy for Pewaukee High School

GOALS NEXT 2 WEEKS:

PLE

- RENOVATION

- **Punchlist** – Continue punch list items

ASA

- 6th GRADE ADDITION

- INNOVATION ADDITION

- **Punchlist** – Finish punch lists


Pewaukee High School

- **Concrete** – Continue the site amphitheater
- **Exterior Metal Panel** – Finish exterior metal panel
- **Punchlist** – Continue punch lists
- **Landscaping** – Finish final landscaping

P CONSTRUCTION UPDATE

PEWAUKEE
SCHOOL DISTRICT

August 28th, 2020




ASA Renovation – Cafeteria Rubber Floor Installed



ASA Remodel – Outside Entrance Graded And Seeded



PHS Remodel – Arr-Bucks Area Millwork Installed




PHS Remodel – Business Ed. Classroom Furnished

P CONSTRUCTION UPDATE

PEWAUKEE
SCHOOL DISTRICT

August 28th, 2020



PHS Remodel – Main Staircase Glass Installed



PLE Remodel – 4K Dig Pit Filled In And Room Painted



PLE Remodel – Resource Area Windows Installed



Site – Amphitheater First Steps Poured